

ALLIANZ SWEEPER COMPANY

WARRANTY REGISTRATION PRE-DELIVERY CHECKLIST

For Series MT350 / MS350

WARRANTY ON THE ABOVE SWEEPER WILL NOT BE EFFECTIVE UNTIL THIS FORM HAS BEEN COMPLETED, PROPERLY SIGNED AND ORIGINAL RETURNED
 TO: Allianz Sweeper Company 4651 Schaefer Ave. Chino, CA 91710

Model: _____ UAO: _____

VIN: _____ Auxiliary Engine (MT350 ONLY): _____

Standard Warranty Extended Warranty: _____

Export Warranty Other/ Special: _____

DISTRIBUTOR: _____
 Name Address City, State & Zip Code

Owner / End User: _____
 Name Address City, State & Zip Code

THE SERVICING DISTRIBUTOR IS RESPONSIBLE FOR COMPLETING THE PRE-DELIVERY CHECKLIST WARRANTY REGISTRATION AND THE P.D.I. INSPECTION REPORT UPON INITIAL USE OF THE MACHINE FOR SALE, RENT, OR DEMONSTRATION OR WITHIN FIFTEEN (15) DAYS UPON RECEIPT BY THE DEALER, WHICHEVER COMES FIRST.

- Verify options and bid specifications
- Manuals & Parts Books received
- Loose items received (as per loose manifest list).
- Check for shipping damage

CHASSIS/AUXILIARY ENGINE (MT350 ONLY)

- Check engine coolant level * / **
- All water hose connections tight
- Check fuel filters and lines for leaks
- Check oil for proper level
- Check air cleaner elements
- Check oil filter for leaks
- All air intake connections tight
- Check engine governed speed

CHASSIS

- Check automatic transmission fluid level *
- Check transmission filters for leaks
- Check windshield washer fluid level *
- Check power steering fluid level *
- Check power steering system for leaks
- Check steering for proper operation (proper changeover if applicable on dual steer)
- Check all lights (interior/exterior) for proper operation
- Check for proper operation of all chassis controls
- Check for proper operation of all chassis gauges (check changeover and dual side if applicable)
- Check for proper operation of PTO control and system (MS350 ONLY)
- Check air tire pressure *

- Check wheel and rim: lugs and nuts torqued *
- Check air system for leaks
- Check for proper braking ability
- Check parking brake for proper operation
- Check two speed rear axle operation
- Check heater / air conditioning for proper operation
- Check battery electrolyte level *
- Battery cable connections tight
- Fill fuel tank with number 2 diesel fuel
- Hourmeter (MS350 ONLY): _____
- Chassis miles: _____

SWEEPER

- Install beacon, check operation
- Install hydrant hose
- Fill water tanks
- Check engine governed speed **
- Check G/B angle adjustment **
- Check PUB strike pattern 3" to 5" even **
- Check elevator operation
- Check water spray system for operation **
- Test drive, check speeds, sweep in all ranges
- Hourmeter (MT350 ONLY): _____
- Tachometer (MT350 ONLY): Idle: _____ rpm
Boost: _____ rpm

* Refer to chassis owner's manual for specifications
 ** Refer to sweeper maintenance manual for specifications

Prepared for delivery by: _____ Service Manager: _____ Delivery Date: _____

DELIVERY REPORT – TO BE FILLED IN BY CUSTOMER AT TIME OF DELIVERY

I HAVE RECEIVED THE FOLLOWING MATERIAL AND INSTRUCTIONS:

- Explained and delivered service and parts manuals
- Instruction on safety precautions
- Instructed on proper fuel
- Startup procedures explained
- Instruction in proper operation of all controls
- Cleaning requirements explained
- Instruction on maintenance and schedules
- All lubrication requirements explained
- Instruction on sweeper adjustments
- Instruction in proper operation of machine

This sweeper was delivered to me in a satisfactory condition and I fully understand that the standard warranty is for a period of twelve (12) months after date of delivery. Further, that neglect or misapplication of the sweeper shall be cause to void this warranty.

Date Accepted: _____

 Operator signature

 Director / Supervisor

Original – ASC Factory Yellow – Distributor Pink – Customer

Form AS-132.doc Rev: NC 09/2005



Allianz Sweeper
 4651 Schaefer Avenue, Chino
 CA 91710, USA
 Tel: 1 (909) 613-5600
 Fax: 1 (909) 613-5736
 E-Mail: info@allianzmadvac.com
 Web: www.allianzsweeper.com

